CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-02/1066f/AGG/GR/2015-16 : 10.02.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of Work** : Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/ /2015-16 Dated: 08.02.2016

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm)

Sample Received on : 08.02.2016

Date of Testing : 10.02.2016

Total Wt. of Aggregates in gms= **10000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	98.15	95-100	85-100
20	37.65	30-70	0-20
10	13.50	10-35	0-5
4.75	2.45	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-12

10/2

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಸವಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-02/1066f/CEMENT/2015-16 Date: 10.02.2016

TEST REPORT ON CEMENT

*** CUSTOMER**	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
***AGENCY**	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
***NAME OF THE WORK**	:	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
***REFERENCE**	:	AEE/SSD/ /2015-16 Dated: 08.02.2016
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	08.02.2016
PERIOD OF TESTING	:	08.02.2016 to 10.02.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	485 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE - 12
10/2
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-02/1066f/SAND-Gradation/2015-16 : 10.02.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of Work** : Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/ /2015-16 Dated: 08.02.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 08.02.2016

Date of Testing : 10.02.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	93.50	90-100	90-100	90-100	95-100
2.36	75.30	60-95	75-100	85-100	95-100
1.18	54.50	30-70	55-90	75-100	90-100
600 Micron	29.50	15-34	35-59	60-79	80-100
300 Micron	13.70	5-20	8-30	12-40	15-50
150 Micron	2.20	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

KE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜರಾಜೇಶ್ವರಿನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/STEEL/2015-16 15.02.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023..
Name of the Work	:	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/ /2015-16 Dated: 08.02.2016
Date of Test	:	15.02.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	510	552	13.05	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-12

ಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಸಂ.೮೦ ರಸ್ತೆ, ಡಾ.ಅಂಬೇಡ್ಕರ್ ನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/STEEL/2015-16 15.02.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023..
Name of the Work	:	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/ /2015-16 Dated: 08.02.2016
Date of Test	:	15.02.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	513	556	13.20	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜೀವ್‌ನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/STEEL/2015-16 15.02.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023..
Name of the Work	:	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/ /2015-16 Dated: 08.02.2016
Date of Test	:	15.02.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	12	0.89	515	558	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

A6-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜರಾಜೇಶ್ವರಿನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-02/1066f/CUBE/2015-16 17.03.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of the work** : Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : AEE/SSD/ /2015-16 Dated: 08.02.2016

*** Sample ID** : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{15}

Compressive Strength as on : 28th day

Sample Received on : 17.03.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	18.02.2016	17.03.2016	8.158	356.3	15.84
2	18.02.2016	17.03.2016	8.235	364.8	16.21
3	18.02.2016	17.03.2016	8.315	379.3	16.86

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-12
17/3
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/RS/CSR-02/1066f/CUBE/2015-16 21.03.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Mr. R. Shivaram,**
No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.

*** Name of the work** : Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.

*** Reference** : AEE/SSD/ /2015-16 Dated: 08.02.2016

*** Sample ID** : Culvert Covering Slab Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

*** Grade of Concrete** : M_{20}

Compressive Strength as on : 28th day

Sample Received on : 21.03.2016

Sl.No.	* Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	22.02.2016	21.03.2016	8.198	475.5	21.13
2	22.02.2016	21.03.2016	8.290	493.6	21.94
3	22.02.2016	21.03.2016	8.310	510.2	22.68

* Information is furnished by the Customer/Representative

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-12
21/3
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/RS/WBM-II/2015-16 Date: 08.03.2016

REPORT

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of the Work	:	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/ /2015-16 Dated: 08.02.2016
Type of Mix	:	Water Bound Macadam (Grade-II Metal)
Date of Sampling	:	06.03.2016
Date of Testing	:	08.03.2016

1) SEIVE ANALYSIS :

IS Sieve designation Size, mm	Percentage Passing for Graded Aggregate of Nominal size	Percentage by Weight Passing as per MORTH table 400-7
90mm	100.00	100.00
63mm	96.10	90-100
53mm	32.35	25-75
45mm	10.25	0-15
22.4mm	2.25	0-5

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE - 12

8/3

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/WBM-II/AIV/2015-16 08.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of the Work	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/ /2015-16 Dated: 08.02.2016
Source / Location	WBM Mix Plant, Bangalore
Type of Mix	Water Bound Macadam
Date of Testing	08.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	378	379	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	79	80	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	299	299	
4	Aggregate Impact value = percent fines	20.90	21.11	
	100* (W_2/W_1)%			21.00

Civil-Tech Consultants & Engineers Bangalore

Comments:

→ Maximum allowable Aggregate Impact value for Water Bound Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-12

ಕಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟ್ಟಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
.ಪಾಕ್ಸ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
... ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/RS/WBM-II/S-T/2015-16 08.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of Work	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/ /2015-16 Dated: 08.02.2016
Technical Reference	IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	Water Bound Macadam (Grade-II Metal)
Date of Testing	08.03.2016

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **12.35%**

Elongation Index = **13.80%**

Result : Combined Flakiness & Elongation index 26.15%

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected by the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-12

Q/3

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Lab No.: CTCE/BBMP/W.No.12/RS/WBM-III/2015-16 Date: 11.03.2016

REPORT

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency		**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of the Work	:	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/ /2015-16 Dated: 08.02.2016
Type of Mix	:	Water Bound Macadam (Grade-III Metal)
Date of Sampling	:	09.03.2016
Date of Testing	:	11.03.2016

1) SEIVE ANALYSIS:

IS Sieve designation Size,mm	Percentage Passing for Graded Aggregate of Nominal size	Percentage by Weight Passing as per MORTH table 400-7
63mm	100.00	100.00
53mm	96.05	95-100
45mm	70.55	65-90
22.4mm	6.20	0-10
11.2mm	3.15	0-5

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

A.E-12
11/3

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬಂಗಳೂರು.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/RS/WBM/AIV/2015-16 11.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of the Work	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/ /2015-16 Dated: 08.02.2016
Source / Location	WBM Mix Plant, Bangalore
Type of Mix	Water Bound Macadam
Date of Testing	11.03.2016

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	379	383	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	78	79	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	304	
4	Aggregate Impact value = percent fines	20.58	20.63	
	100* (W_2/W_1)%			20.60

Comments:

→ Maximum allowable Aggregate Impact value for Water Bound Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing

****

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/RS/WBM-III/S-T/2015-16 11.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Mr. R. Shivaram,** No.4/13, Avalamma Choultry Layout, Magadi Road, Bangalore – 560023.
Name of Work	Metalling to cross roads at MNTI polytechnic backside at kammagondanahalli, in Ward No.12, in Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/ /2015-16 Dated: 08.02.2016
Technical Reference	IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	Water Bound Macadam (Grade-III Metal)
Date of Testing	11.03.2016

Result : Flakiness Index = **11.98%**

Elongation Index = **13.25%**

Result : Combined Flakiness & Elongation index 25.23%

Comments:

Maximum allowable Falakiness & Elongation Index for Water Bound Macadam is 30%

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected by the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

BC-12

11/13

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು